

WEEKLY STREET MAINTENANCE UPDATE FOR AUGUST 04, 2017

This week, contractors completed curbs and sidewalks on Taylor Street between Fourth and Seventh Street. Curb work and the replacement of sanitary manhole on Earl Court are also scheduled next week.



With the completion of Earl Court and Normal Road, the contractor will begin to prepare a tentative schedule for milling and overlays. Staff will inform residents once the contractor finalizes the schedule. Scheduled streets for milling and overlays are listed below.

2017 Schedule of Streets		
Street	Start	End
North 11th St	IL Route 38	Locust St
North 10th St	RR Tracks	Pleasant St
North 10th St	RR Tracks	Oak St
Earl Court	Dead End	Home Dr
Market St	7th St	10th St
Pine St	4th St	7th St
Normal Rd	Rt 38	W Locust St
Taylor Street	4th Street	7th Street
North 9th St	IL Route 38	Locust St
Alley between Lincoln Hwy and Grove	4th St	5th St

Brick leveling work began on South Second Street. Residents can expect limited street parking and uneven driveway approaches while work progresses. Contractors will also begin saw cutting sections of curbs scheduled for replacement.

Curb and sidewalk repair also continues along Lincoln Hwy. Motorists can expect intermittent delays between Fifth and Eighth Street through next week. Please continue to use caution when driving through work areas.

Work on the IL 23 Resurfacing Project continues. Currently, there is no major update. Contractors continue to remove curb and sidewalk ramps on the east side of IL 23 and pouring concrete on the west side. Traffic controls will remain intermittent and minimal.

Progress on water main replacements remains slow, contractors are still amidst scheduling. East Sunset Place between South 1st Street and South 4th Street is still the first street scheduled for water main replacement.

For weekly updates, please visit our website www.cityofdekalb.com. You may also follow us on Facebook and Twitter @cityofdekalb_IL.

