

WEEKLY STREET MAINTENANCE/CONSTRUCTION UPDATE FOR NOVEMBER 03, 20, 2017

The water main replacements on E. Sunset Place, South 11 Street, Maplewood Ave. and Lewis/Vienna are close to completion. This week, contractors continue to complete concrete work on sections of curb, sidewalk, and driveways affected during the



course of the water main installations. Landscape repairs will follow concrete work and the contractor plans to have all work completed by Thanksgiving (weather permitting).

Public Works received an update on the Illinois 23 Resurfacing Project IDOT early this week. Curran Contracting has complete all mainline paving and works to finish the side-road paving of and entrances. Pavement marking crews will start shortly and hope to finish by the end of next week. Electricians are on site hooking up detector loops, adjusting pedestrian push buttons, and installing pedestrian signal heads. They will continue this work for the next three weeks or so.

Next week, contractors will begin preliminary work for the upcoming installation of a steel structure. The steel structure will reinforce the bridge and act a protection barrier for bicyclists and pedestrians. Once preliminary work for the steel structure is complete, engineers believe the project may shut down for the winter season.

For updates, please continue to visit our website www.cityofdekalb.com. You may also follow us on Facebook and Twitter at [#cityofdekalb_IL](https://twitter.com/cityofdekalb_IL). Please call Patrick DiDiana at 815 748-8135 or Patrick.didiana@cityofdekalb.com with questions and concerns.