

## WEEKLY STREET MAINTENANCE UPDATE FOR AUGUST 25, 2017

Contractors for the Kishwaukee – Kiwanis Bike Path continue to haul trees stumps and soil. The path will begin to take shape once grading starts. Working with Union Pacific Railroad (UPRR) the City’s contractor is scheduled to begin constructing the access path under the UPRR Bridge adjacent to the Kishwaukee River.



Road paving concluded this week. The contractor completed all the scheduled paving in five days. Just in time for DeKalb’s Annual Corn fest and Northern Illinois University’s “Move in Weekend”, which welcomes new and returning students. The pictures below show some of the improved streets.

### Taylor Street

Before



After



## North Tenth Street

Before



After



## Market Street

Before



After



Next week, the contractor will focus efforts on manhole adjustments and street striping. The scheduled streets include Tenth Street, Pine Street, and Market Street. Upon completion, the contractor will perform a final clean up before moving on to the final phase of the maintenance program, which is street patching.

Water main construction on East Sunset is complete with the exception of the portion located beneath Illinois Route 23, which requires a permit from the Illinois Department of Transportation (IDOT). On Monday, the contractor will perform a pressure test and take water samples for microbial testing. Work on South Eleventh Street begins Tuesday. The contractor has already mobilized materials and equipment in anticipation of the scheduled start date.

